



Ahlborg Construction Corporation
355 Centerville Road
Warwick, Rhode Island 02886
P: 401 681 4949
F: 401-681-4950

Project: 24-009 Lincoln EMS/Rescue & Learning Center
98 Old River Road
Lincoln, Rhode Island 02865
P: 401-333-8455

Centralized Rescue/Learning Center Project OAC Agenda: Meeting #30

Meeting Date Jun 3, 2025 **Meeting Time** 09:00 am - 10:00 am Eastern Time (US & Canada)

Meeting Location Town Hall with Virtual

Overview

ACC - MEETING AGENDA/MINUTES

DISCUSSION TOPICS

- 1. Documents for Reference-** Construction Documents
- 2. Roll Call** - Town of Lincoln and Downes Roll Call and Introductions - Building Committee, OPM Downes, Design-Build Construction Team
- 3. Previous Minutes** - Town of Lincoln review and approval of prior meeting minutes
- 4. Building Committee:** Chief Sean Thompson, Peter Dyer, Bruce Ogni, Leslie Quish, Captain Michael Reid, Anthony Feola, Vincent Porcaro

Additional Distribution: Glenn Ahlborg, Lee Matthews, Joe DeSanti

Attachments

Scheduled Attendees

Name	Company	Phone Number	Email
Lee Matthews	Ahlborg Construction Corporation	P: 401 681 4949	lmatthews@ahlborg.com
Brian O'Connell	Ahlborg Construction Corporation	P: 401 681 4949 ext. 112	boconnell@ahlborg.com
Nicholas Pizzi	Ahlborg Construction Corporation	P: 401 681 4949	npizzi@ahlborg.com
Jessie Simas	Ahlborg Construction Corporation	P: 401 681 4949	jsimas@ahlborg.com
Rick Weijlard	Ahlborg Construction Corporation	P: 401 681 4949	rweijlard@ahlborg.com
Jeff Cabral	Downes Construction	P: (860) 936-1429	jcabral@downesco.com
Drew Serdakowski	Downes Construction	P: (401) 430-0109	dserdakowski@downesco.com
Lance Green	Kaestle Boos Associates, Inc.	P: (508) 549-9906	lgreen@kba-architects.com
Scott Mangiagli	Kaestle Boos Associates, Inc.	P: (860) 229-0361	smangiagli@kba-architects.com
Michael McKeon	Kaestle Boos Associates, Inc.	P: (508) 549-9906	mmckeon@kba-architects.com
Philip Gould	Town of Lincoln	P: (401) 333-1100	pgould@lincolnri.org
Leslie Quish	Town of Lincoln	P: (401) 333-8415	lquish@lincolnri.org
Sean Thompson	Town of Lincoln- Rescue Department	P: (401) 333-8455	sthompson@lincolnri.org

Safety

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
1.1	25	Safety Update			High	Open
Description 3-18-2025 New Item -No Update 4-1-2025 Ongoing- No Issues to Report 4-15-2025 Ongoing- No Issues to Report 5-6-2025 Ongoing- No Issues to Report 5-20-2025 Superintendent is making sure PPE, eye wash stations, and all other safety related items are on site and ready for when project remobilizes and work begins. 6-3-25						

Permit

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.1	25	Permits			High	Open
Description 2-18-2025 Awaiting DEM UIC approval, DOT, and NBC. Final Planning submitted, to be included in permit approval process. 3-4-2025 DEM Comments Answered Awaiting Final Permit Letter, DOT Ongoing, Final Planning & Building Ongoing, NBC Approval Received 3-18-2025 - DEM Permit Issued #24-196, DOT Permit Ongoing, Final Building Ongoing 4-1-2025 - DOT Permit Pending, Final Building Permit Pending 4-15-2025 DOT permit finalized. Waiting for DEM permit to be finalized. 5-6-2025 Limerock Fire Review fee - \$25,783.99 was brought up and discussed. 5-20-2025 Building permit has been approved. The DEM permit is pending the results of the environmental testing. Results are expected today, 5/20, or on Wednesday 5/21. 6-3-25						

Schedule

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.1	25	Master Schedule			High	Open
Description Prior to 3-4-2025 D-B team is coordinating design schedule and milestones with A/E and OPM, and will bring to next meeting. Team will revise schedule and update on any early packages, as required, after SD set review. Revised schedule presented 10/15 meeting. Update: ACC to provide updated schedule and 3-week lookaheads through construction 3-4-2025 Ongoing 3-18-2025 Ongoing, ACC to Update Master Schedule 4-15-2025 Team decided to include long lead items in weekly schedule discussion 5-6-2025 Ongoing, and nothing new was discussed regarding schedule. 5-20-2025 ACC is working on creating an updated schedule now that the project is gearing up to remobilize. 6-3-25						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.2	25	3-Week Look Ahead Schedule			High	Open
Description 3-18-2025 ACC will develop 3-Week Look Ahead Schedule and Maintain w/ Master Schedule 4-15-2025 Team discussed the current status of the DEM permit and the potential start date once finalized. 5-6-2025 Nothing new was reported or discussed regarding three week look ahead. 5-20-2025 ACC will start to develop three week look ahead schedules.						

6-3-25

Submittals

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
4.1	25	Submittals			High	Open
Description 3-4-2025 ACC to copy Downes 3-18-2025 Submittal process just ramping up, team discussed development of log and distribution. Ongoing 4-1-2025 ACC & KBA working together on early submittals, Downes to be copied on final. 4-15-2025 Team discussed bring copies of the submittal log to each meeting for all members to review. 5-6-2025 The submittal process is ongoing and will increase in volume as procurement progresses 5-20-2025 Submittals are still ongoing and going smoothly. 6-3-25						

Procurement

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
5.1	25	Procurement			High	Open
Description Long lead items and status updates: early bid packages for preliminary site/foundations, structural, and electrical infrastructure. Update: E-Gear, 24-week lead. Bid packages: foundation and Structure by 11/15. Construction Documents bid packages out. ACC to update weekly 3-4-2025- ACC working on bid packages & long lead time items 3-18-2025- Ongoing 4-1-2025- Ongoing 4-15-2025- Ongoing 5-6-2025 Procurement was brought up and ACC is in the progress 5-20-2025 Procurement is still ongoing. 6-3-25						

RFI's

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
6.1	25	RFI's			High	Open
Description 3-18-2025 New Item- No Item to Review 4-1-2025 Ongoing as needed KBA and Team responding quickly 4-15-2025 Team decided it is a best practice to bring copies of the RFI log to the bi-weekly meetings. 5-6-2025 Only several items have been RFI'd to date and all have been resolved. 5-20-2025 Nothing new to report on RFIs since the previous meeting. 6-3-25						

FF&E

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
7.1	25	FF&E			Medium	Open
Description 3-4-2025 Met w/WB Mason re: furniture - Velcro logo on loungers for ease of cleaning, ACC to price good/better/best for appliances. Ongoing 3-18-2025- WB Mason requested 1st & 2nd Floor CAD Drawing Files-KBA & ACC will Distribute						

4-1-2025 WB Mason has received CAD files- Ongoing
4-15-2025 Team discussed receiving used, good condition fitness equipment and WB Mason developing furniture plans.
5-6-2025 Ed from WB Mason will meet with the team soon to present first draft the FF&E. ACC & KBA will coordinate
5-20-2025 ACC and KBA have decided to move the previous meeting with Ed from SB Mason from Tuesday, May 27th, to Tuesday, June 3rd, pending Ed's availability.
6-3-25

Miscellaneous

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.2	25	Digital Sign			Low	Open
Description Finalize design through submittal process 3-4-2025 Ongoing 3-18-2025 Ongoing 4-1-2025 Ongoing 4-15-2025 Ongoing 5-6-2025 Ongoing- Team need s more detail from vendor. ACC will follow up. 5-20-2025 Ongoing, nothing new to report regarding the digital sign. 6-3-25						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.3	25	Rescue 1 & 2 Similar Plaque PEC, Station 1/2 monument @ EMS				Open
Description Finalize design through submittal process 3-4-2025 Ongoing 3-18-2025 - Move to Submittal 4-1-2025 Ongoing 4-15-2025 Ongoing 5-6-2025 Ongoing 5-20-2025 Ongoing. Drew from Downe's has been working on finalizing the plaque 6-3-25						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.4	25	RIE Credits				Open
Description Copy Ethan Belt/Leidos Station on submittals for M/P 3-4-2025 Ongoing 3-18-2025 Leidos to update credits/ Leidos will need submittals on HVAC 4-1-2025 Downes reported to Grant Status 4-15-2025 Downes reported to Grant Status 5-6-2025 Ongoing- ACC to loop in Ethan on Submittals 5-20-2025 Ongoing 6-3-25						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.5	25	Construction Plans & Specifications			High	Open
Description Remaining packages bidding 3-4-2025 ACC is continuing with bid packages for GMP-Ongoing 3-18-2025 Addendum No.1 Issued Addendum No. 02 in Draft 4-1-2025 Addendum No. 02 in Draft Downes asked for distribution electronically. ACC to provide. 4-15-2025 Addendum No. 02 in Draft Downes asked for distribution electronically. ACC to provide. 5-6-2025 Ongoing- Addendum No. 02 in Draft KBA & ACC continue to add items/modifications 5-20-2025 Ongoing- Addendum No. 02 in Draft KBA & ACC continue to add items/modifications 6-3-25						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.6	25	Key and Core			Medium	Open
Description 3-4-2025 D-B to schedule (no district master key) Ongoing 3-18-2025 Ongoing 4-1-2025 Ongoing 4-15-2025 Ongoing 5-6-2025 Ongoing 5-20-2025 Ongoing 6-3-25						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.7	25	Site Mobilization			High	Open
Description Installing fence and gates, minor site clearing, prep for groundbreaking and full mobilization (pending permit). Relocate arborvitae. 3-4-2025 - No Additional Site Work Onsite Until Release by Town 3-18-2025 -Sitework on Hold 4-1-2025 Site Work on Hold 4-15-25 Remobilizing pending 5-6-2025 Remobilizing pending 5-20-2025 Remobilization is pending the results of the environmental testing. 6-3-25						

Commissioning

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
9.1	25	Commissioning Items			Medium	Open
Description Downes Construction (OPM) is drafting an RFP for commissioning services for the Lincoln EMS project, for review/comment/approval by the Building Committee at the next meeting. SES on-board and D-B will provide documents, review, etc. 3-4-2025 Downes presented Commissioning Agents Contract and Price for Approval- Committee Voted and Approved 3-18-2025 Downes to set up kick off meeting 4-1-2025 Downes to coordinate kick off meeting date and time 4-15-2025 Kickoff meeting was coordinated and scheduled for 4-9-25						

5-6-2025 Commissioning agent reviewed the design and provided comments. ACC & KBA working on review document and managing SES workflow & review of submittals

5-20-2025 Update submittals.

6-3-25

Grants

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
10.1	25					Open
Description Downes and Town to provide updates and team requirements for compliance and reporting. OPM budget by October 31, 2024 (OPM updated log 12/07, 12/20 report) update: single invoice (separated grant line items) potentially two checks to ACC (same day approval/delivery)						
3-4-2025- Ongoing 3-18-2025 160 K Received w/ compliance OP-M will develop a balance ledger-Bond fund process should be complete end of March-Ongoing 4-1-2025 Downes discussed CPF & Municipal Public Safety Grant distribution and ACC Pay Application funding 2 through 5. Downes working on reporting that is du 4-15-2025 Downes provided update 5-6-2025 Downes submitting monthly anticipated spend log, as well as transaction log. SPF will be performing a site visit soon. Downes to Coordinate 5-20-2025 Downe's has a meeting scheduled on Tuesday, May 20th at 10:30 AM to discuss the grant spending.						
6-3-25						

Pay Requisitions

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
11.1	25	Pay Requisitions			High	Open
Description Payment Requisition: As we transition into construction, approve monthly requisition- Pay Applications Must Be Presented on Meeting Agenda						
3-4-2025 Downes presented their monthly billing and committee Voted & Approved 3-18-2025 ACC Pay Application # 5 for \$280,000.00 was presented and approved for payment 4-1-2025 ACC Pay Application funding 2 through 5 Funded, Downes asked for vote to approve Downes monthly invoice, Voted and Approved 4-15-2025- No Invoices to Process 5-6-2025 Downes Monthly Invoices & ACC Pay Application will be reviewed for processing on 5-13-2025, Downes will also present SES Invoice at 5-13-2025 5-20-2025 ACC \$172,794.00 was voted and approved Downes \$11,550.00 was voted to pay SES \$6,175.00 was voted and approved						
6-3-25						

New Business

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
12.1	25	New Business Items			High	Open
Description 3-18-2025 No New Items 4-1-2025 No New Items 4-15-2025 No New Items						

5-6-2025 Team will provide sign in sheets to record attendees at each meeting moving forward

5-20-2025 Some misc. materials at the back of the site need to be moved prior to remobilization. Team met on site after the meeting to discuss which items needed to be moved.

6-3-25

Next Meeting Date & Time

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
13.1	25	Next Meeting Date & Time			Medium	Open
		Description June 17, 2025 @ 9:00 AM				