



Ahlborg Construction Corporation
355 Centerville Road
Warwick, Rhode Island 02886
P: (401) 681-4949

Project: 24-009 Lincoln EMS/Rescue & Learning Center
98 Old River Road
Lincoln, Rhode Island 02865
P: 401-333-8455

Centralized Rescue/Learning Center Project OAC Minutes: Meeting #49

Meeting Date Mar 17, 2026 **Meeting Time** 09:00 am - 10:00 am Eastern Time (US & Canada)

Meeting Location Town Hall with Virtual

Overview **ACC - MEETING AGENDA/MINUTES**
DISCUSSION TOPICS

- 1. Documents for Reference-** Construction Documents
- 2. Roll Call** - Town of Lincoln and Downes Roll Call and Introductions - Building Committee, OPM Downes, Design-Build Construction Team
- 3. Previous Minutes** - Town of Lincoln review and approval of prior meeting minutes
- 4. Building Committee:** Chief Sean Thompson, Peter Dyer, Bruce Ogni, Leslie Quish, Captain Michael Reid, Anthony Feola, Vincent Porcaro

Additional Distribution: Glenn Ahlborg, Lee Matthews, Joe DeSanti

Notes

Attachments [03-17-2026 Meeting 49 Sign In Sheet.pdf](#)

Scheduled Attendees

Name	Company	Phone Number	Email	Attendance
Brian O'Connell	Ahlborg Construction Corporation	P: 401 681 4949 ext. 112	boconnell@ahlborg.com	Absent
Nicholas Pizzi	Ahlborg Construction Corporation	P: 401 681 4949	npizzi@ahlborg.com	Present
Jessie Simas	Ahlborg Construction Corporation	P: 401 681 4949	jsimas@ahlborg.com	Present
Rick Weijlard	Ahlborg Construction Corporation	P: 401 681 4949	rweijlard@ahlborg.com	Present
Jeff Anderson	Downes Construction		janderson@downesco.com	Present
Jeff Cabral	Downes Construction	P: (860) 936-1429	jcabral@downesco.com	Present
Sydney Rubin	Downes Construction		srubin@downesco.com	Present
Lance Green	Kaestle Boos Associates, Inc.	P: (508) 549-9906	lgreen@kba-architects.com	Present
Scott Mangiagli	Kaestle Boos Associates, Inc.	P: (860) 229-0361	smangiagli@kba-architects.com	Present
Michael McKeon	Kaestle Boos Associates, Inc.	P: (508) 549-9906	mmckeon@kba-architects.com	Absent
John Cimino	Town of Lincoln		jcimino@lincolnri.org	Absent
Peter Dyer	Town of Lincoln		pfdyerjr@gmail.com	Present
Tony Feola	Town of Lincoln		feola@lincolnps.org	Present
Philip Gould	Town of Lincoln	P: (401) 333-1100	pgould@lincolnri.org	Present
David Hart	Town of Lincoln		davidhart51golf@hotmail.com	Present

Name	Company	Phone Number	Email	Attendance
Leslie Quish	Town of Lincoln	P: (401) 333-8415	lquish@lincolnri.org	Present
Mike Reid	Town of Lincoln		mreid@lincolnri.org	Absent
Sean Thompson	Town of Lincoln- Rescue Department	P: (401) 333-8455	sthompson@lincolnri.org	Present

Safety

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
1.1	25	Safety Update			High	Open
Description 02-03-26 No safety violations or accidents to report 02-17-26 Jessie reiterated that everyone onsite is required to wear PPE at all times and after one warning will be asked to leave. 3-3-26 Jessie reassured that periodic 3rd party safety inspections are ongoing, and safety continues to be a top priority, especially given the slippery conditions onsite. 3-17-26 Safety continues to be fantastic overall with no incidences						

Permit

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.1	25	Permits			High	Open
Description 02-03-26 The hardship letter is still being reviewed by DOT. The gas permit cannot be issued until the waiver is granted 02-17-26 RIDOT is still reviewing the hardship letter needed for the RIE Gas Permit 3-3-26 Ahlborg is going to follow up with RIE to check on the status of the gas permit. 3-17-26 The gas permit has been issued, and the service installation is scheduled for Monday, March 23rd.						

Schedule

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.1	25	Master Schedule			High	Open
Description 02-03-26 No dates have changed since the previous master schedule revision 02-17-26 Please see the attached master schedule for details on project timeline. Completion date remains the same. 3-3-26 A copy of the Master Schedule is attached to the meeting minutes. 3-17-26 No changes have been made to the master schedule since the previous meeting						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.2	25	3-Week Look Ahead Schedule			High	Open
Description 02-17-26 Please see the attached 3 week look ahead schedule. RT Nunes site work remains ongoing, and fine grading in the apparatus bay is now complete. Due to snow, R&H Roofing is now scheduled to return to site to install asphalt shingles the week of March 2nd. ACC Carpenters will continue installing drywall and insulation. Delta mechanical continues with rough plumbing, and finishing up installation of refrigerant lines in the main building. Kelly electric will complete rough wiring on the 2nd floor this week, and finish the 1st floor the week of February 23rd. Electric panels will start being installed the week of March 2nd. Lombardo Sheet Metal (Delta subcontractor) will finish all						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
			ductwork and duct sealing by February 28th. John Strafach is scheduled to prep and place concrete slab in the apparatus bay starting the week of February 23rd. Finally, NRD Construction continues with siding and trim on the main building. 3-3-26 RT Nunes will continue with site prep throughout the next 3 weeks, and finish the fine grading of the apparatus bay floor for concrete placement. R&H Roofing has returned to site, and will build the parapet on the Learning Center through the week of March 9th. The week of March 16th they will begin installing the steep slope roofing on the main building. Ahlborg carpenters will continue installing drywall and insulation on the 2nd floor. Mudding and taping will begin shortly thereafter, projected to start the week of March 16th. Delta Mechanical will continue with HVAC and plumbing work throughout the building. Kelly Electric will continue with rough ins for the fire alarms and low voltage systems, as well as electrical panel installations throughout the main building. Lombardo Sheet Metal is almost complete with ductwork installation through the building and is expected to be finished by the end of the week of March 9th. John Strafach will be onsite to prep the apparatus bay floor and place concrete starting the week of March 9th. Finally, NRD will come back to site starting the week of March 16th to continue installing the PVC trims and siding. Please see the attached 3 week look ahead for more information. 3-17-26 RT Nunes will backfill the electrical trenches, and prep the area for the transformer pad. Curbing is also expected to be delivered with installation starting on the east side of the site the week of March 30th. R&H Roofing will continue working through the next three weeks. ACC carpenters will continue installing drywall, mudding, and taping on both the first and second floors. Delta will install shower mixing valves, continue brazing line sets, and complete HVAC equipment installation in the main building. Kelly Electric will continue installing panels throughout the building, and installing the backbone for low voltage systems. Strafach will finish prepping the apparatus bay floor and place concrete. Finally, NRD will continue installing nailbase, tyvek wrap, and siding on the main building throughout the next three weeks. Please see attached 3 week lookahead for more details.			
			Attachments 3 week Lincoln EMS 03-17-2026 Jessie.pdf			

Submittals

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
4.1	25	Submittals			High	Open
			Description 02-17-26 Please see attached submittal log for open submittals that were discussed at the meeting 3-3-26 Please see the attached open submittal log. 3-17-26 The only open submittal at the time of the meeting was for the granite steps leading up to the Learning Center. Please see attached open submittal log.			
			Attachments Meeting 49 Submittal Log 03-17-2026.pdf			

Procurement

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
5.1	25	Procurement			High	Open
			Description 02-03-26 Furniture and appliance procurement remains ongoing 02-17-26 At this time, only the remainder of the appliances and furniture need to be procured 3-3-26 At the meeting, it was agreed that the first floor furniture on both the Learning Center and Rescue sides of the building is approved to move forward with Procurements. Also following the meeting, the final approval for the gas range in the upstairs kitchen was approved. The only procurement items remaining is the 2nd floor furniture. 3-17-26 The second floor furniture package is the only outstanding procurement item that remains			

RFI's

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
6.1	25	RFI's			High	Open
Description 02-03-26 Please see attached RFI log 02-17-26 Please see the attached RFI log for open RFIs discussed at the meeting 3-3-26 There were no open RFIs to discuss at the meeting 3-17-26 There was one open RFI regarding the AWP-2 acoustic wall panels mounted between the windows in the Learning Center. Please see attached open RFI log.						
Attachments Meeting 49 RFI Log 03-17-2026.pdf						

FF&E

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
7.1	25	FF&E			Medium	Open
Description 02-03-26 Second floor furniture is under review 02-17-26 While the 2nd level furniture is still under review, the project team will look into finalizing the 1st floor furniture to move forward with procurement. 3-3-26 2nd floor furniture selections remains. The 1st floor furniture has been fully approved, as noted above. 3-17-26 Furniture for the first floor has been fully approved and is currently in the procurement process.						

Miscellaneous

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.1	25	Digital Sign			Low	Open
Description 02-03-26 The meeting with Scoreboard Enterprises to finalize faux brick color selections has been tentatively re-scheduled to February 10th at 11:30 AM 02-17-26 Scoreboard Enterprises met with Leslie and Nick to color match the existing brick at Town Hall. The final color selection has been approved, and submittals are expected to be received in the coming weeks. 3-3-26 The only outstanding item regarding the digital sign is the final color selection at the top of the sign. Everything else has been owner approved. Shop drawings have been submitted and are currently being reviewed by the design team for final approval. 3-17-26 The submittal has been fully approved, and the vendor is setting up Cory Gibb as an account manager for the software.						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.3	25	RIE Credits				Open
Description 02-03-26 Rick will reach out to Andrew Gomes for updates. 02-17-26 ACC is still seeking updates on the status of the RIE Credits which are still under review. 3-3-26 The paperwork needed for the RIE Credits has been executed and sent to Ethan Belt from Energy Management Services. ACC and the design team will also attend a conference call in the coming weeks to go over requirements needed at construction completion. 3-17-26 Ahlberg hosted a meeting with Leidos, KBA, and VZ to discuss the items to be inspected at the end of the project for the energy incentives.						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.4	25	Construction Plans & Specifications			High	Open
Description 02-03-26 Ongoing 02-17-26 Ongoing 3-3-26 Ongoing 3-17-26 Ongoing						

Commissioning

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
9.1	25	Commissioning Items			Medium	Open
Description 02-03-26 HVAC commissioning meeting to be scheduled in the near future. 02-17-26 Charlie Archer has continued to communicate with Jessie on both building envelope and MEP commissioning items. 3-3-26 Jessie has been in constant communication with Charlie Archer and Matt Kitchen of SES to ensure all the commissioning requirements for both the building envelope and HVAC are being met. 3-17-26 Jessie has been in constant communication with Charlie Archer and Matt Kitchen, keeping them informed as the apparatus bay floor gets prepped for concrete placement, among all other commissioning items						

Grants

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
10.1	25					Open
Description 02-03-26 Downe's continues to move forward and stay compliant with the grant requirements 02-17-26 Downe's had nothing to report 3-3-26 Please see the Downe's agenda cover page for updates on the grants. 3-17-26 Overall, the PRO office is happy with progress so far. Please see the attached Downe's agenda item No. 4 for more details on the CPF Grant Process and Compliance.						
Attachments Downes LBC - Agenda_26-3-17.pdf						

Pay Requisitions

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
11.1	25	Pay Requisitions			High	Open
Description 02-17-26 SES Invoice from the month of November was presented in the amount of \$3,710, which was voted and approved by the building committee 3-3-26 the SES invoice for commissioning inspections in the amount of \$3,710 was voted and approved. The Downe's Construction invoice in the amount of \$11,550 was voted and approved. The Ahlberg Construction pay application for the month of February in the amount of \$430,942 was voted and approved. 3-17-26 There's were no pay applications to present for this meeting						

Ledge Removal

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
12.1	38	Ledge Removal				Open
Description 02-03-26 No additional ledge has been removed since the last meeting 02-17-26 No additional ledge has been removed since the last meeting 3-3-26 No additional ledge has been encountered since the last meeting 3-17-26 No additional ledge has been encountered since the last meeting						

Tele Data, AV, Security & Bryx Coordination

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
13.1	38	Tele Data, AV, Security & Bryx System				Open
Description 02-03-26 ACC is hosted a technology coordination kickoff meeting Thursday, January 28th at 10 AM onsite with Cory Gibb, ATR Treehouse, and ATG Group Inc. In-wall blocking and conduit runs were reviewed with the electrician. The team will come back for another site visit in a few weeks to ensure everything is 100% correct before the walls are closed in with drywall. 02-17-26 ACC continues to handle coordination and planning for the technology trades, in anticipation of installing drywall in the coming weeks. 3-3-26 Cory Gibb, Lincoln's Director of IT, will attend regularly scheduled site walks every two weeks after the OAC Meetings. These site walks to monitor progress throughout construction will be crucial to making sure the Town's technology needs will be met. 3-17-26 Cory Gibb has been working closely with Ahlborg throughout the construction process to make sure the technology is on track to meet the Town's needs						

Next Meeting Date & Time

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
15.1	25	Next Meeting Date & Time			Medium	Open
Description Next Meeting: Tuesday, March 31, 2026 at 9:00 AM						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
Please contact Ahlborg Construction Corporation if there are any discrepancies or questions with the content of these minutes.